


ID	Task Name	Duration	Start	Finish	2025				2026				2027				2028				2029				2030				2031							
					Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4				
1	Pembroke Pines Water Treatment Plant - Preliminary Schedule	1361 days	Mon 2/9/26	Mon 4/28/31																																
2	Notice to Proceed (NTP) - Fully Executed	1 day	Mon 2/9/26	Mon 2/9/26																																
3	Task 1 - Project Kickoff, Data Collection and Progress Meetings	44 days	Mon 2/9/26	Thu 4/9/26																																
4	Subtask 1.1: Kick-Off Meeting	1 day	Mon 2/23/26	Mon 2/23/26																																
5	Subtask 1.2: Data Collection	44 days	Mon 2/9/26	Thu 4/9/26																																
6	Task 2: Planning and Evaluation	262 days	Mon 2/9/26	Tue 2/9/27																																
7	Task 3: Preliminary Design	133 days	Fri 8/7/26	Tue 2/9/27																																
8	Task 4: Detailed Design	261 days	Tue 11/10/26	Tue 11/9/27																																
9	Task 5: Permitting	132 days	Mon 10/11/27	Tue 4/11/28																																
10	Task 6: Bidding	131 days	Wed 4/12/28	Wed 10/11/28																																
11	Task 7: Services During Construction	567 days	Thu 10/12/28	Fri 12/13/30																																
12	EPA Compliance deadline	1 day	Mon 4/28/31	Mon 4/28/31																																



Project: North Lauderdale WTP Date: Thu 12/18/25	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			