## **Price Information**

Total Price: \$4,918.00\*\*

## Bill of Material (Change Order# 02)

Qty.	Manufacturer	Description	
8	CommScope	360 Distribution Panel Module 24 LC TeraSPEED (SM), iPatch Ready (8-for Dist Racks)	
48	OFS	25ft, LC/LC, SM,yellow, Duplex fiber jumpers	

## Scope of Work (Change Order# 02)

1. Provide and install (8) single mode 24-port LC adaptor Module in panel-02 in rack as follows:

Rack#	Change Order#02 Modules (24 fibers: 24-LC Adaptors) Single Mode	
8	4	
16	4	
Total:	8	

2. Provide and Run (48) SingleMode, duplex, LC-LC connector fiber jumpers between racks as per below table.

Fiber Optic	s Cabling	Change Order#02		
From Rack#	To Rack#	Approx. Length (ft)	# of circuits added (single Mode)	
8	16	25	48	
	Total		48	

3. Provide and Run (48) CAT6a cables, Blue between racks as per below table. Install some of the cables that we are no longer installing between R01, R12 & R04 & R06.

<sup>\*\*</sup> Freight will be added as incurred.

CAT6	a Cabling	Change Order#02		
From Rack#	Application	To Rack#	# of Blue Cat6a Runs	
4	Data	7	12	
	Data	15	12	
6	Data	7	12	
-	Data	15	12	
Total			48	

- 4. Straight through fibers connections (no flip) between racks for Fiber optics
- 5. Update One-line drawings and cable run list in engineering Specifications.
- 6. Apply labels to all fiber optics cables and panels.
- 7. Perform testing & certification for each cable.
- 8. Clean up the working area and remove the trash

## Owner Supplied items & Assumptions:

- 1. Emerson provided material will be shipped directly to the customer location and freight charges will be added as incurred.
- 2. Equipment racks and UPS/BATT racks shall be installed prior to ENP technician's arrival.
- 3. Normal day time working hours are assumed from 8:00am to 5:00pm.
- Emerson will have free and unobstructed access to the work areas during all hours
  of operations. Any downtime or delays caused by customer will be billed
  additionally.
- 5. Any special safety training or security requirements will be identified by the customer prior to Emerson installation start date.
- 6. If required, all special safety training will be provided by customer at no cost to Emerson.